

Time-Critical Concurrence

Area: Ash Pond
Agreement: There is an approved work plan to dip out of the ash pond using an amphibious excavator. The work plan authorizes transport of the removed material by truck from the area. This proposed change allows the removed ash to be put on the Dike D bank. The material would be stacked no higher than 10 ft at elevation 775 and sloped away from the face at a 6:1 slope. All other requirements of the work plan for excavation apply. Attached is the record of the conversation held with the engineers and concurrence on the record by Stantec.
Concurrence Comments:

Julia L. Puff
Jacobs Project Manager

3/10/10
Date

Michael T. Scott
Tennessee Valley Authority

3/11/10
Date

Leah [Signature]
U. S. Environmental Protection Agency

3/12/10
Date

consulted w/ TBEL

Time-Critical Concurrence

Area: Ash Pond
Agreement: <p>There is an approved work plan to dip out of the ash pond using an amphibious excavator. The work plan authorizes transport of the removed material by truck from the area. This proposed change allows the removed ash to be put on the Dike D bank. The material would be stacked no higher than 10 ft at elevation 775 and sloped away from the face at a 6:1 slope. All other requirements of the work plan for excavation apply. Attached is the record of the conversation held with the engineers and concurrence on the record by Stantec.</p>
Concurrence Comments:

Julia L. Puff
Jacobs Project Manager

3/10/10
Date

Michael T. Scott
Tennessee Valley Authority

3/11/10
Date

Leah [Signature]
U. S. Environmental Protection Agency

3/12/10
Date

consulted w/ TBEL

Minutes of Conversation—3-9-10

Ref: Task Order #193—Excavation/dipping from south end of Ash Pond

Participants: John Trimble, Jacobs; Don Fuller, Stantec; Randy Denton, Jacobs

Excavation will continue from the south end northward, parallel and adjacent to the face of Dike D. Material may be stacked on/against the face of the Dike to a height of 10', approximate elevation 775 and slope away from the face @ 6:1, (6 horizontal to 1 vertical). In addition, keeping with previously approved excavation practices: excavate into pond on a 3:1 slope after 15 feet from the base of the excavator, maintain an excavated area filled with liquid, i.e do not construct an empty hole subject to sliding or sloughing.

All other items, instruction etc, safety etc of Task Order & Work plan remain in effect.

RLD- 3-10-2010

From: Fuller, Don [mailto:Don.Fuller@stantec.com]
Sent: Wednesday, March 10, 2010 10:36 AM
To: Pfeffer, Julie
Cc: Denton, Randy; Steele, Mike (Lexington); Andrew, Jim
Subject: RE: Minutes of Conversation.docx

Julie - Stantec concurs provided we are notified 24-hours prior to initiating the activity to facilitate Stantec construction monitoring of these operations.
Thanks.

Don Fuller II, PE
Principal
Stantec Consulting Services Inc.
1409 North Forbes Road
Lexington KY 40511-2050
Ph: (859) 422-3041
Fx: (859) 422-3100
Don.Fuller@stantec.com
stantec.com

The content of this email is the confidential property of Stantec and should not be copied, modified, retransmitted, or used for any purpose except with Stantec's written authorization. If you are not the intended recipient, please delete all copies and notify us immediately.

 Please consider the environment before printing this email.

From: Denton, Randy [mailto:rdenton@tva.gov]
Sent: Wednesday, March 10, 2010 8:31 AM
To: Fuller, Don
Cc: Pfeffer, Julie
Subject: Minutes of Conversation.docx

Don, please send concurrence to Julie, and copy me