

# KINGSTON ASH RECOVERY PROJECT

## DIKE C WEEKLY REPORT

April 11-17, 2011

### DIKE REINFORCEMENT

- Completed approximately 4,400 of buttress. The buttress is approximately 83% complete.
- EPA gave approval for the bridge demolition.
- EPA gave approval for a portion of Segment B. Stantec provided a design package for the second part of Segment B. Review comments to be provided next week.
- Continued with design for siphon installation and diffuser reconfiguration.



Prepared by:  
Mary McDermott

Issue (Date/Time)  
04/19/2011 10:11:26 AM