

KINGSTON ASH RECOVERY PROJECT

DIKE C WEEKLY REPORT

April 25 – May 1, 2011

DIKE REINFORCEMENT

- Civil Projects is constructing an access ramp to allow Segment B material to be placed from the toe up.
- Segment A is completed to Station 120.
- Approximately 4400 feet of 5280 is completed or about 83% complete.
- EPA is requesting that the wall be extended further along the peninsula.
- TVA is working on a plan for Siphon Construction which requires EPA approval.
- Bridge removal continues.

2011-May-01 10:41:22.517 AM



Prepared by:
Mary McDermott

Issue (Date/Time)
05/02/2011 2:10:53 PM