

KINGSTON ASH RECOVERY PROJECT

DIKE C WEEKLY REPORT

May 2-8, 2011

DIKE REINFORCEMENT

- Civil Projects completed construction of an access ramp for Segment B. The construction required additional riprap to stabilize the ramp.
- Approximately 4,488 feet of 5,280 is completed or about 83% complete.
- Stantec is preparing a letter and design drawings in response to EPA'S request for additional buttress along the Skimmer Wall.
- TVA is working on a plan for Siphon Construction for EPA approval.
- Bridge removal continues. The first of four spans has been removed.

2011-May-06 11:08:53.987 AM



Prepared by:
Mary McDermott

Issue (Date/Time)
05/10/2011 9:37:22 AM