

KINGSTON ASH RECOVERY PROJECT

DIKE C WEEKLY REPORT

May 23-29, 2011

DIKE REINFORCEMENT

- Civil Projects has completed installing buttress on the intake side of the Segment B.
- 4,761 feet of buttress has been completed. The work is approximately 90% complete.
- EPA is reviewing Stantec's response to EPA'S request for additional buttress along the Skimmer Wall.
- The EPA has approved the plan for Causeway Removal.
- Siphon installation continues. The work is approximately 60% complete.
- Bridge removal continues. The work is approximately 90% complete.
- EPA is reviewing the Work Plan for Segment B Part 2.

2011-May-31 09:40:23.890 AM



Prepared by:
Mary McDermott

Issue (Date/Time)
05/31/2011 1:37:46 PM