

KINGSTON ASH RECOVERY PROJECT

DIKE C WEEKLY REPORT

May 31- June 5, 2011

DIKE REINFORCEMENT

- Work began to remove the causeway.
- 4,761 feet of buttress have been completed. Work on the buttress is about 90% complete.
- EPA approved the request for additional buttress along the Skimmer Wall.
- Siphon installation continues with work at about 90% complete. The siphons should be operational early next week.
- Bridge removal is complete and the subcontractor has demobilized.
- EPA approved the Work Plan for Segment B Part 2.

2011-Jun-04 10:01:00.537 AM



Prepared by:
Mary McDermott

Issue (Date/Time)
06/06/2011 1:35:46 PM