

KINGSTON ASH RECOVERY PROJECT

DIKE C WEEKLY REPORT

June 13-19 2011

DIKE REINFORCEMENT

- The temporary siphons are working well. Crews monitored operations 24/7 with only minor adjustments needed.
- Removal of the causeway continued. A crane and clamshell bucket are being used to remove the material. Turbidity generated by the excavation is being monitored and booms have been put in place to help contain material close to the work area.
- Construction continued on the buttress in the Skimmer Wall Peninsula area; buttress construction is approximately 4,800 feet completed (91%). Work in the Skimmer Wall Peninsula area will progress slower than other areas because more work is required for each foot calculated as completed.

2011-Jun-20 11:01:12.968 AM



Prepared by:
Mary McDermott

Issue (Date/Time)
06/20/2011 3:50:09 PM