TVA Kingston Ash Recovery Project Roane County, TN

Project Update/Long-Term Monitoring PlanMay 2013

Overview

- Phase 2 Construction Update
 - Ash Excavation
 - Ash Stacking
 - Perimeter Wall Stabilization
 - Cap and Cover
- Update on Lakeshore Restoration
- Long Term Monitoring Plan for River System (Phase 3)

CERCLA Removal Action Strategy

- 3.5 million CY removed
- 4 million tons disposed at Perry County, AL
- Emory River reopened May 29, 2010






- 2.8 million CY (north and middle embayment)
- Consolidating in reinforced, on-site disposal area
- Perimeter wall designed to withstand earthquake forces

- Address remaining ash in the river system
- River ecosystem & human health risk assessments
- Long-term monitoring



Project Schedule

TENNESSEE VALLEY AUTHORITY - KINGSTON ASH RECOVERY PROJECT



Mechanical Excavation




- East Embayment
 - Up to 7,500 CY/day productivity
 - 0.75 million CY excavated
 - June 2009 May 2010 (11 months)
- North Embayment
 - Ave 5,600 CY/day productivity
 - 1.0 million CY excavated
 - November 2010 November 2011 (13 months)



- Middle Embayment
 - Ave 2,600 CY/day productivity
 - December 2012 June 2013 (17 months)
 - 94 % Completed (1,173,844 CY removed)
 - 6% remaining (70,987 CY left)
 - Dike 2 180,000 CY (underway)


Excavation Finished June 2013 (3.0 million cubic yards)


Ash Stacking



- "Loose" Volumes Placed/Remaining
- Dredge Cell = 2,247,000 /80,000 CYs
- Lateral Expansion = 1,090,000 /867,000 CYs
- Ash Pond = 230,000/772,000 CYs
- Total Ash Placed = 3,567,000 CYs
- Total Ash Remaining = 1,842,000 CYs
- 66% Completed

Dredge Cell Cut & Fills






Perimeter Wall Stabilization

- Designed to withstand earthquake magnitudes
- Cement slag & bentonite self-hardening slurry;
 200 285 PSI Wall Strength
- Walls tied into bedrock, up to70 ft deep
- 12,000 linear feet of wall, 60,000 linear feet of trenches; 500,000 cubic yards of slurry
- Productivity to date (700 1200 cy/day)
- Repairs: cold joints, inclusions due to sloughing
- 85% complete; finish early 2014








Cap and Cover


- Cap Design
 - Ash Subgrade
 - 40 mil HDPE liner
 - Drainage Layer
 - 2 feet of clay/topsoil
 - Vegetative Cover
- ≈ 230 acres total


AREAS I 1.084.479 SF II 1.782.544 SF III 1.370.497 SF IV 1.685.047 SF V 1.776.788 SF VI 1.994.624 SF VII 377.328 SF

 Area 1 cap placement to start June 11th



4 1/2 Years of Recovery






December 23, 2008

May 1, 2013

Swan Pond Embayment Restoration & Recreation



- Embayment restoration
- Recreation Areas
- Wetlands/wildlife observation area

Restoration Areas
Recreation Areas

Emory River Shoreline

Swan Pond Embayment Restoration & Recreation

- Phase 1 Lakeshore Park
 - Construction underway
 - Walking trails, fishing piers & restroom
 - Completed August
- Phase 2 Lakeshore Park/Middle Embayment
 - Boat ramp, walking bridge, trails & Middle Embayment to start this Fall
 - Berkshire Recreation Area to begin Summer/Fall of 2014







Long Term Monitoring Plan Overview

A Sampling and Analysis Plan (SAP) to monitor residual ash left over from Phase 1 dredging.

≈ 510,000 CY of residual ash over 200 acres of the lower Emory and Clinch Rivers.

A major component of the Phase 3 Monitored Natural Recovery Action Memo approved by EPA/TDEC on November 12, 2012.

5 Years of Proposed Long-Term Monitoring Includes:

- Sediment transport modeling
- Sediment quality
- Sediment toxicity
- Benthic macroinvertebrates
- Tree Swallows
- Fish






Sediment Transport Modeling

- 2 Dimensional Sediment Transport Modeling
 - Conducted by US Army Corps of Engineers (Engineering Research and Development Center) during Phase 3 effort
 - Predicted natural sedimentation, burial and mixing would meet cleanup goals in 10 to 15 years
 - Storms > 10 year interval (flow >110,000 CFS) tend to scour and mobilize surface sediments
- Update with new, higher resolution bathymetry
 - Collected on 200 foot intervals from ERM 5.0 to CRM 2.0
- Model will be re-run when > 10 year storm occurs
 - Sediment cores collected in depositional areas to ground truth (calibrate)
- If 10 year storm does not occur over 5 year period, model will be re-run in 2017


Sediment Quality Sampling

- Measure progress towards meeting sediment cleanup goals for Arsenic (29-41 mg/kg) and Selenium (2.8 to 3.2 mg/kg)
- Total of 11 sample transects
 - Will be combination of grabs and composites
- Annually at 2 Transects
 - ERM 1.0 and ERM 0.7
- Biennially in 2013, 2015, and 2017
 - 4 Transects on Emory River
 - 3 Transects on Clinch River
 - 1 Emory River Reference
 - 1 Clinch River Reference



Sediment Toxicity

- Laboratory exposure testing with an amphipod (Hyallela Azteca)
- 10 day bioassays for growth and survival
- Conducted at 4 locations in 2013 and 2017
 - ERM 1.0
 - Emory River Reference
 - CRM 3.0
 - Clinch River Reference



Benthic Macroinvertebrates


- Includes bioaccumulation and community surveys
 - Generally co-located with transects for Sediment Quality monitoring
 - Measure progress towards meeting Tissue Monitoring Endpoints for adult/larval mayflies (food for tree swallows/killdeer)
- Larval mayflies at 12 locations
 - Annually at ERM 1.0
 - Biennially in 2013, 2015 and 2017
 - 4 stations in Emory River
 - 2 stations in Clinch River
 - 2 stations in TN River
 - 4 reference stations (Emory, Clinch, Little Emory, Tennessee)
- Snails at 10 locations in 2013
- Benthic Community Surveys (Abundance/Diversity)
 - 11 stations co-located with sediment samples
 - Annually at ERM 1.0 + ERM 0.7/Biennially in 2013, 2015 and 2017 for other 9

Tree Swallows

- Annually at 2 Stations
 - ERM 1.0
 - TNM 572 (reference)


- Bird Boxes
 - Egg shells analyzed
 - Egg contents analyzed

 Biosurveys for clutch size, hatching success and 15-day hatchling survival




Fish Bioaccumulation/Biosurveys

- Biennially in 2013, 2015 and 2017 for bluegill, largemouth bass and redear sunfish
 - 3 locations in Emory River
 - 2 locations in Clinch River
- Annually at ERM 1.0
- Fish health and reproductive metrics in 2013 by ORNL
- Fish community and biosurveys biennially in 2013, 2015 and 2017
 - 3 reaches in Emory and Clinch Rivers
 - Abundance, diversity, richness, and physical condition



Long Term Monitoring Summary



Summary and Conclusions

- River System Long Term Monitoring Plan available for review at:
 - www.epakingstontva.com
 - www.tva.gov/kingston
- Site Tours conducted 4th Tuesday of the Month
 - 10 to 11 am; Start at the Overlook area off Swan Pond Road
 - Email Bob Pullen (RPPullen@tva.gov)
- Revised Community Involvement Plan forthcoming
- QUESTIONS? (Zeller.Craig@epa.gov)