

1
2
3
4
5
6
7 TENNESSEE VALLEY AUTHORITY
8 U. S. ENVIRONMENTAL PROTECTION AGENCY
9 TENNESSEE DEPARTMENT OF ENVIRONMENT & CONSERVATION
10

11
12 QUARTERLY PUBLIC MEETING
13

14
15
16 DECEMBER 8, 2011
17

18
19
20 ROANE COUNTY HIGH SCHOOL
21 KINGSTON, TENNESSEE
22
23
24
25

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

PANEL :

CRAIG ZELLER, EPA

KATIE KLINE, TVA

- - -

PUBLIC SPEAKERS

PAGE

- - -

1 KATIE KLINE: Good evening,
2 everybody. Per the agenda, let me just
3 introduce a few people here to night. I'm
4 Katie Kline with TVA. We have just a few
5 folks here. We're glad you came. We have
6 several folks here to night if you're
7 interested in asking questions afterwards
8 or during the presentation, feel free.

9 Craig Zeller with the EPA Region 4
10 is going to give a presentation on the
11 update of the site tonight and what is
12 going on in terms of operations. Joni
13 Morgan is with the Community Advisory
14 Group. She's here tonight and members of
15 the Community Advisory Group are also here
16 with her. Steve McCracken, the general
17 manager of the clean-up, is back here if
18 you have questions about that. Michelle
19 Kegley, our environmental manager, is back
20 here. So they will be glad to answer any
21 questions you might have.

22 Let me give you a short -- before
23 Craig starts, let me give you just a short
24 update on the restoration of the
25 embayments and recreation plan. We have

1 moved forward with that. We have a master
2 planner in place. They are working right
3 now to develop some plans which we will
4 share at a later date. So that is in
5 progress. You'll hear more about that
6 later. We don't really have a lot of
7 updates for you now on it other than to
8 tell you it's in progress and you will be
9 hearing more.

10 So that's a pretty short and sweet
11 update. But I'm going to turn it over to
12 Craig who will give you an update on the
13 operations on the site. Then if you have
14 questions afterwards, you can ask him or
15 obviously this is fairly informal, if you
16 have questions during the presentation,
17 please feel free to ask them.

18 CRAIG ZELLER: Thank you, Katie.
19 Good evening. Thank you for coming.
20 Again, my name is Craig Zeller. I've been
21 the project manager on this here for a
22 couple of years. I guess the last public
23 meeting update we had I think it was late
24 February. So we wanted to kind of take
25 this time at the end of the year with you

1 all and kind of review some of what we've
2 accomplished, I guess, in the last six or
3 eight months.

4 I've got about 20 slides. As Katie
5 mentioned, if there's questions as I go
6 along, since it's a pretty small crowd,
7 feel free to raise your hand or interrupt
8 me and I'll see if I can't get your
9 question addressed.

10 Just for a refresher, y'all have
11 probably seen this slide. When we got
12 started with this project, it's rather
13 large, and we had to split it into three
14 phases. The first phase was what we
15 called the Time Critical Phase. It was
16 the actual removal of ash from the Emory
17 River itself. That was completed --
18 really the last train went to Alabama on
19 December 1st of about a year ago. That
20 was train number 414. A little over 4
21 million tons was shipped down to Alabama.
22 The Emory River was opened right before
23 Memorial Day in 2010. So Phase 1 is now
24 officially complete.

25 Phase 2 and Phase 3 have been kind

1 of my responsibilities on this project.
2 Phase 2, we're right in the middle of it.
3 Most of my slides that I have tonight will
4 talk about the progress we've made on
5 Phase 2.

6 As a refresher, as you may recall,
7 the action memo, the decision document for
8 Phase 2, was issued in May of 2010. We've
9 been busy working on that. We really got
10 started on that in about last fall. It
11 deals with the remainder of ash that's in
12 the shallow backwaters of Watts Bar
13 Reservoir, stuff we call the embayments.
14 There's about 2.8 million cubic yards left
15 out there. You'll see in some future
16 slides here a good chunk of that has
17 already been consolidated back in the
18 cell. The other big piece of this Phase 2
19 work then is the perimeter containment
20 piece that goes around the roughly
21 250-acre cell to design or to withstand
22 some earthquake loads that I'll talk
23 about.

24 Phase 3 is also ongoing right now.
25 It deals with the residual ash in the

1 Emory River. Through the dredging efforts
2 and because of some storm events that
3 moved through during that work, we weren't
4 able to remove all of the ash. It got
5 commingled and washed a little bit
6 downstream. So we are comprehensively
7 evaluating the residual ash in the river
8 to see what kind of residual ecological
9 risks may be posed.

10 And, of course, the Phase 3 there
11 will be long-term monitoring for this when
12 the cell is closed out here in the next
13 couple of years. We will continue to
14 monitor groundwater, wells that are in the
15 cell as well as probably some monitoring
16 in the river long-term, as well.

17 This is kind of just really showing
18 about three years recovery. We're
19 approaching the third anniversary. This
20 is, on the left here, what it looked like
21 immediately after the spill on
22 December 23rd. This is what she's
23 starting to look like now. Some big
24 things that I'll talk about later that I
25 want to emphasize is one of the first

1 things that was done was some perimeter
2 reinforcement and some buttressing work on
3 this outer dike which is called Dike C.

4 A lot of y'all probably live in the
5 area, so you've notice as you're coming
6 down Swan Pond Circle here that there now
7 is water in the north embayment. We're
8 happy to report that the north embayment
9 is full of water and ash free. This was
10 taken on October 26th when we just had
11 more than one-third of it. It was filled
12 up above that little berm we put in there.
13 With the, what, 7 or 8 inches of rain we
14 had the first part of last week, water
15 actually started backing up from the river
16 and it has now completely filled the north
17 embayment and our intention is to keep it
18 there.

19 So what are we doing in Phase 2?
20 You've seen this slide. It's kind of a
21 carryover from some other stuff. But it's
22 really excavating ash and then getting
23 that ash back into the re-enforced
24 engineered cell in the middle of the
25 property. We're excavating ash with

1 really what I call an armada of yellow
2 iron. There's a tremendous amount of pan
3 scrapers and tract excavators and
4 articulated dump trucks. It's a busy
5 place.

6 This ash has to be dried to an
7 optimum moisture content so it can be
8 compacted and rolled back into the cell.
9 That optimum moisture content really
10 depends on the material and where it's
11 come here. But we're trying to reach
12 about a 17 to 27 percent moisture content
13 on that stuff so it compacts better for
14 us. We roll that out. When it's real
15 wet, as we're approaching the winter
16 season, we may -- to keep things and
17 production moving along, we may add up to
18 6 percent lime to kind of facilitate that
19 drawing.

20 The way -- this is pretty simple
21 stuff really. We roll this out into
22 one-foot lifts. It's then compacted to
23 what's called 90 percent proctor, which is
24 90 percent of the end confined compressive
25 strength. Then we have a series of

1 instrumentation that's actually in the
2 cell where we're compacting material.
3 It's looking at the densities, making sure
4 that we're getting that 90 percent
5 proctor.

6 We're looking at pore water
7 pressures, making sure we don't get, you
8 know, saturated ash again. And we're
9 monitoring vertical movement, is it moving
10 up and down, in this case it would be
11 down, and is it moving horizontally, the
12 potential to slide around. So we have
13 target levels and thresholds up there on
14 that. If we see excessive build-up of
15 some of that stuff, we do back off areas
16 and go to areas that are a little safer at
17 that point in time and we wait for that
18 water pressure and stuff to kind of
19 dissipate.

20 In addition to the excavation of
21 the ash and the stacking of the ash in the
22 cell, another big part of what we're doing
23 now is the perimeter wall stabilization.
24 I've got some separate slides on that.
25 I'll talk more about that.

1 Of course, you know, with several
2 hundred people still on site, you know,
3 health and safety is very important. The
4 safety of our workers out there is
5 paramount. We're continuing to keep up on
6 our health and safety program in addition
7 to the monitoring program. We've been
8 monitoring out here really since we
9 started. The primary monitoring that
10 we're doing now is we're still monitoring
11 air through a series of some perimeter air
12 stations. I'll show you those in a
13 minute. And we're still continuing to
14 water -- excuse me -- monitor the quality
15 of water that's coming off these
16 embayments before it's discharged into the
17 Emory River.

18 Here is a little picture of kind of
19 the big scope of what we're doing. I
20 think on the top here is really the
21 calendar year. You can see where right
22 here now at the end of calendar year 2011,
23 you'll notice that most of our work here
24 does go through 2014, but it changes over
25 the years as we go through.

1 Right now we are, as I mentioned,
2 done excavating in the north embayment.
3 We're moving into excavation in the middle
4 embayment also known as Swan Pond
5 Embayment, kind of right in front of the
6 cell there. We're going to continue ash
7 stacking. Move me back up here. Ash
8 removal actually really is scheduled to be
9 completed by the end of next year.

10 From an ash removal and excavation
11 standpoint, we've kind of approached the
12 halfway point. We've made a lot of
13 progress in this last year. This fall and
14 summer was dry and it's really increased
15 our productivities on the excavation and
16 stacking. We're going to continue
17 stacking through 2012 and probably into
18 2013 with the last little section of the
19 ash pond.

20 Then the final piece, this is going
21 to be a landfill, so it's a very
22 traditional civil engineering practice.
23 We're going to have to cap and cover this
24 thing, put some grass on top of it so as
25 to resist erosion and resist infiltration.

1 That will be the last pieces going in
2 there. That's going to be done really in
3 late part of 2013, early part of 2014.

4 Then the restoration piece that
5 Katie mentioned at the start of this
6 meeting is something then -- the planning
7 for that is underway right now and that
8 will be some of the -- that's what we like
9 to say the cherry on top of the sundae.
10 That's going to be the real neat stuff
11 that we're all excited for.

12 This is a real nice picture, I
13 think. It kind of gives you a snapshot of
14 what we've accomplished since the Phase 2
15 work was started last fall. The north
16 basement, again, was about 868,000 cubic
17 yards of ash was removed out of there in a
18 little over a year. Real good. Everybody
19 on the job is real proud of that. It's
20 really -- it's really nice, I mean I will
21 say, to drive along Swan Pond there and
22 see that thing full of water. I didn't
23 have the luxury of seeing it before it was
24 filled with ash, but it really does look
25 nice. So it's ash free.

1 We have got about 379,000 cubic
2 yards already pulled out of the middle
3 embayment. When we talk about the middle
4 embayment, it's this -- it's about a
5 50-acre area here. This is where the bulk
6 of our excavation work has now shifted to.
7 We've got about 825,000 cubic yards
8 stacked back in the dredge cell all
9 successfully and we've got about just
10 under 500,000 cubic yards put back in the
11 lateral expansion. We've been trimming
12 off the top of the relic. That's got a
13 drop. It's about 805 elevation now feet
14 above sea level and that's got to go down
15 to about 787. So we're going to continue
16 to scalp that as we move forward.

17 The next area that we will be
18 moving towards filling is this ash pond
19 area here. It's not -- we're just kind of
20 starting to think about putting some
21 material in that. So that's just kind of
22 a snapshot of the area we've been working
23 in. Thank you.

24 Just a little word about ash
25 excavation. We pulled the 868,000 cubic

1 yards out of the north embayment. Our
2 volume estimates on that were pretty good.
3 I think in the EE/CA days we were
4 estimating just under a million. So we
5 were actually just a little over. It's
6 kind of -- these estimates are all kind of
7 moving around. But I think we hit that
8 number pretty close.

9 We have about another -- there was
10 about a little over a million cubic yards
11 in the middle embayment. We've got about,
12 what's that, about 38 percent, so we're
13 getting close to halfway in the middle
14 embayment. This kind of just shows the
15 trend on, you know, what we're doing from
16 the middle embayment.

17 Our production has slipped a little
18 bit, as you might imagine. It's hard to
19 move this ash when it's as wet as it is
20 out there, but we're getting all that
21 stuff figured out for our winter
22 operations and we continue to keep working
23 on that.

24 A little bit of ash stacking. As I
25 mentioned, I think I would characterize it

1 as we're about halfway done with this
2 Phase 2 work. You can see the dredge cell
3 is about 53 percent full. That was that
4 850,000 number I showed you. We've got
5 about as much stack as we can in there
6 right now until we can get the perimeter
7 wall around it and the rest of this
8 balance is what we're calling the in-fill
9 that's going to go around on top of what
10 we've got out there now.

11 The lateral expansion is just under
12 halfway full. We've got about 640,000 in
13 there of about 1.5 million. As I
14 mentioned, the next area we're going to
15 stack is the ash pond and we've just
16 gotten started on that. I really don't
17 have any numbers to report.

18 Perimeter wall stabilization.
19 You've heard this piece before from me, I
20 guess. You know, what we're guarding
21 against on this is because of the root
22 cause and all the good geotechnical work
23 that was done afterward to determine what
24 caused this failure. This is going to be
25 based on -- we're redesigning and

1 re-engineering this cell to withstand two
2 earthquakes is what we're trying to guard
3 against, failure under earthquake loads.
4 It's going to be a 6.0 quake on the East
5 Tennessee fault line and then the big
6 quake is a 7.6 on the New Madrid. The
7 East Tennessee fault line is about 40
8 kilometers away from here and the New
9 Madrid is over 400.

10 So it's about 2 miles around this
11 thing. It's 11,500 linear feet all the
12 way around. The 250-acre cell, it's going
13 to go down through ash and it's going to
14 be keyed into the underlying bedrock. The
15 bedrock underlying this is a shale and
16 it's going to be keyed into that 2 to
17 3 feet to resist that sliding that could
18 be induced through liquefaction and
19 earthquake.

20 This UCS is unconfined compressive
21 strength. That's the design. It's one of
22 the specs we're trying to meet. The
23 material that we're putting in the ground
24 through this construction equipment, we
25 want the average UCS for this segment to

1 be 280 pounds per square inch.

2 We're doing this with the biggest
3 excavators that I've ever seen. I'm a
4 civil engineer, so I get excited about
5 this stuff. But it's a Kamatsu 1250.
6 It's a monster. It's got a hundred foot
7 boom on it. The way we're getting into
8 the shale bedrock underneath is this is a
9 4-foot-wide bucket and it's got these big
10 old ripper teeth on there. The operator
11 takes it down to the desired, you know,
12 depth and then you can feel that
13 resistance on the shale bedrock and then
14 those ripper teeth just tear into that.

15 Then we have technicians in the
16 field where we actually put a little
17 bridge. Once we think we get close to the
18 design depth -- we've done borings around
19 the likely alignment of this thing so we
20 know where to expect topper rock. Once
21 the operator thinks he has gotten to the
22 specified depth and he's got the
23 appropriate key, we put a little bridge on
24 this thing and we send a technician out
25 with his pretty little key or pretty low

1 tech, but it's just a big old measuring
2 tape and that 50-pound weight takes it all
3 the way to the bottom and then we verify
4 it. We knew toppler rock was at X and now
5 we know we're 3 foot into it, so we give
6 the thumbs up when we're appropriately
7 keyed in.

8 The recipe here is how we're going
9 to get that 280 PSI. The bulk of this
10 material is actually water. It's a
11 slurry. It's pumped in from this batch
12 plant. It consists of -- it's about, what
13 is that, 73 percent water. It's
14 25 percent -- up to 25 percent fine blast
15 furnace slag. That's what's giving us
16 most of our PSI, pounds per square inch.
17 It's got about 3 percent bentonite which
18 is a powdery clay. Then it's just only --
19 it has only about a half percent of
20 Portland concrete, Portland cement. That
21 half percent Portland cement is kind of
22 what triggers and then to get that
23 25 percent of fine blast furnace slag to
24 try to set up and give us the compression
25 strength that we need.

1 This is what the wall looks like.
2 When I say wall, what people will think
3 is, well, this thing is going to be
4 sticking out of the ground. You won't see
5 most of this. In fact, you won't see all
6 of this or any of this. This is all from
7 ground down to rock. It's all subsurface
8 wall.

9 The first segment we're building is
10 could be -- probably the best analogy to
11 use is it looks like a railroad track. So
12 you have an inner wall that goes around
13 the inner part of the cell. That's
14 11,500 feet around, you know. Then you've
15 got this outer wall that's 100 feet
16 outside of the inner wall. So that's the
17 railroad track. That would be your
18 tracks. Then in between your railroad
19 tracks, you've got these little cross
20 ties, or in this case we're calling them
21 sheer walls.

22 All right. In this first phase
23 we're building, these sheer walls are 20
24 feet spacing. So you've got an inner
25 wall, an outer wall, and then what

1 connects up the railroad tracks is these
2 cross ties or these sheer walls every 20
3 feet. These are 100 feet long. You've
4 got 90 feet between these and then it --
5 excuse me -- 100 feet between these and
6 then it sticks out 10 feet for a little
7 buttress.

8 This is looking at -- as if you
9 were looking on top of it. I just kind of
10 showed you a cross-section. If you were
11 standing and looking down on top of it,
12 this is what it kind of looks like. Inner
13 wall, outer wall, and then these sheer
14 walls, how they stick out here 10 feet on
15 the end. And it's 4 feet wide. This
16 trench that we're constructing is 4 feet
17 wide.

18 This is what the wall looks like on
19 the layout. Again, 11,500 feet around.
20 The first section that we're working on
21 was actually the section that was probably
22 the critical link. It was kind of the
23 weakest link in the chain. This is where
24 it did fail. So this has gotten most of
25 our attention as being the critical

1 section.

2 The next area, there's a little
3 wall here that's called Wall Section 8.
4 We're looking to either start Wall 8 here
5 soon or start working on this section down
6 Swan Pond corridor, Section 7. But it is
7 split up into eight different segments, so
8 we can't build this thing all at once.
9 But we do have two excavators working out
10 there.

11 This is the first wall. We did a
12 pilot test on this thing in April to kind
13 of test the concepts. Once Geocon -- I
14 failed to mention the contractor that bid
15 for and actually was awarded this work is
16 Geocon. They've been in the business
17 quite a bit. They're one of the most
18 sophisticated and one of the more
19 experienced contractors in this business.
20 They started on a pilot phase about
21 400 feet in late April, early April, did a
22 bunch of data collection looking at how we
23 did on that pilot demonstration, made a
24 couple of tweaks to the design and then
25 full scale work on this started I believe

1 it was July 19th. So since July 19th, for
2 the last four or five months, we've got
3 about 70 percent of that. The first
4 length of this segment was 1800 feet. So
5 we're looking to get this thing finished
6 up.

7 One thing I want to mention about
8 this wall is that it's being heavily
9 sampled. 20 percent of it is being cored.
10 So for every 500 feet that we put down, we
11 are sampling very comprehensively 100-foot
12 sections and where we're doing multiple
13 depths and to verify that we're getting
14 the unconfined compressive strengths, to
15 verify that we're getting rock embedment
16 to make sure that all our title
17 specifications are being required -- are
18 being met.

19 You all have seen this. This is
20 the Dike C buttress. This is one of the
21 first things that was done. A lot of this
22 was during the time critical work. The
23 Dike C buttress was just over a mile in
24 length. I think it was about 5,000 feet.
25 It was really a series of three layers of

1 rock and filter sand to make sure we
2 didn't have any reeling and any additional
3 breaches in the thing.

4 To do so, actually the new skimmer
5 wall was done. This skimmer wall was
6 compromised, severely compromised. It was
7 actually blown over the night of the
8 spill. That's been completed. We've got
9 some of the new outlet structures
10 associated with the stilling pond
11 installed, as well.

12 As I mentioned earlier, we're
13 continuing to monitor and we will monitor
14 until this project is through. This shows
15 you the surface water stations that we're
16 monitoring. We've kind of scaled back our
17 monitoring. Back at the time critical, we
18 were basically sampling, you know, water
19 every day out there. We've went back to
20 three times a week and now we're doing
21 once a week at three primary stations.

22 TVA has a permit with the State of
23 Tennessee for the quality of water that's
24 discharged here from the stilling ponds
25 and we're continuing to grab samples from

1 the stilling pond once a week and then
2 we're continuing to grab surface water
3 that comes out of our storm water
4 management ponds once a week.

5 The contaminants, I guess, that
6 we're most interested in are arsenic and
7 selenium and these graphics up here kind
8 of show you where we're at. Of course,
9 red is a bad value and green is where we
10 kind of want to be. You can see we're
11 kind of bouncing around. This is arsenic
12 coming out of here, out of the embayment.
13 The number -- the drinking water standard
14 for arsenic is 10 parts per billion, the
15 fish and aquatic life number is 150 parts
16 per billion, and the water coming out of
17 our sediment management ponds is kind of
18 bouncing in between the fish and aquatic
19 life water and the drinking water
20 standard. Of course, nobody is drinking
21 this water. Of course, it's treated
22 before anybody drinks it. But we would
23 expect to see some of these results like
24 this as long as we have, what, another 7
25 or 800,000 cubic yards of ash in the

1 middle embayment. As this water comes
2 through it, we're going to continue to
3 manage it and continue to settle it. But
4 we're keeping an eye on it.

5 The stilling pond water looks
6 really good. It has a chance to settle
7 and we're hitting that with some polymers
8 and stuff to increase the quality of water
9 coming off that. So that's looking good.
10 That's just a little snapshot of what the
11 surface water looks like. I think air is
12 next.

13 Air we're continuing to monitor
14 continuously 24-7 at five stations that
15 surround the ash operations. This is a
16 little graphic that shows you how we're
17 doing on air. Air quality has been -- has
18 always been and continues to be very good
19 here. We've got water trucks. We haven't
20 needed dust suppression here the last
21 couple of days. But when it is dry, we
22 have water trucks continuously circling
23 the site to keep this stuff wet and keep
24 that material down.

25 This is -- the national ambient air

1 quality for this is PM 2.5, the real, real
2 fine silica particles and dust. That
3 number is up at 35. We've set our action
4 levels at 75 percent of that to be
5 adequately conservative and we're still
6 doing real good on air quality here. So
7 we're pleased with that.

8 I guess really in conclusion, we
9 kind of went through all this stuff, but
10 again, we're very happy and very pleased
11 to report that the north embayment is ash
12 free and now full of water. The perimeter
13 wall progress is coming along. We're
14 still trying to tweak that. That is
15 probably the challenging part of this job
16 with the wet conditions and stuff. We're
17 looking at ways to increase that
18 production. We're looking at ways to beef
19 up the working platform. These Kamatsu
20 1250s are big pieces of equipment. They
21 have a tendency to want to sink into wet
22 ash, so we're looking at ways to kind of
23 beef up the working platform they sit on
24 as they dig.

25 A little word about Phase 3 and

1 where we're at on that. I know several
2 members of the CAG, we had a real nice
3 environmental research symposium over at
4 Roane State the first part of August where
5 we invited all the researchers that are
6 participating in the Phase 3 data
7 collection again for the river system.
8 All those results are starting to come in.
9 All the data that was called for in
10 collection in the work plan that we
11 approved last May or June, all that data
12 has been collected and we're in the
13 process of analyzing it and getting it
14 dumped into what we're calling interim
15 deliverables, which are technical
16 memorandums. So if you're interested in
17 what we're seeing in three types of
18 amphibians, we had a couple of frogs and a
19 toad, all kinds of birds, turtles, tree
20 swallows, fish and raccoons. There's been
21 samples of surface water, groundwater,
22 chronic vegetation and periphyton, which
23 is fish food, and then we had a real big
24 memo that talked about mapping the
25 residual ash deposits.

1 As I mentioned, we think we have
2 anywhere from 250 to 500,000 cubic yards
3 of ash out there that was disbursed
4 because of 70,000 CFS of flows coming down
5 the Emory River. So we've been collecting
6 many, many, many, many samples trying to
7 track that stuff and find out where it is.
8 If you all are curious and want to, you
9 know, get a sneak peek of what we're
10 finding here so far, I have posted all of
11 those technical memorandums on our webpage
12 which is right here. Go to the left hand
13 column and look at Non-Time-Critical
14 documents and then click that and it will
15 open it up and it will say tech memos. Of
16 course, if you have any questions, if you
17 can't find that, shoot me an e-mail and
18 I'll make sure you can get to it.

19 So really the next formal -- I mean
20 we'll continue to do these updates as
21 needed and as warranted. The next time
22 you will see, you know, us in a formal
23 public meeting with public comment periods
24 and that kind of stuff will be for the
25 Phase 3 action memo. We're expecting that

1 decision to happen next year. All the
2 ecological risk assessments going on right
3 now, we're kind of right in the middle of
4 that Phase 3 effort. I expect to see that
5 risk assessment as far as distributing or
6 delineating what we think the potential
7 risks posed to all these receptors is,
8 that should start coming into focus really
9 in the spring of this year.

10 I'll be back up here probably on
11 this stage talking about what we propose
12 to do about that stuff about mid year. It
13 may slip into the end of 010, but I'm
14 pretty sure and I'm pretty confident that
15 we will have a Phase 3 decision document
16 out for review and completed easily from a
17 year now.

18 So I showed you on one of those
19 first slides our construction schedule,
20 you know. This job has kind of slipped
21 into routine, as routine as a job this
22 size can get. It's really just picking up
23 ash, stacking ash, and continuing up on
24 our monitoring and our health and safety
25 programs.

1 Just some pictures that we have out
2 there on our webpage. I know TVA has some
3 scattered. I know they have them on their
4 webpage. But this just shows a picture of
5 the ash stacking. It looks like a big
6 flat table out there. It's looking good.
7 This is a good picture of Dike C. You can
8 see the rock buttress on the outer
9 perimeter. This is lateral expansion. It
10 has come up quite a bit. We've got just
11 under 500,000 cubic yards in there. The
12 next area we're going to start stacking in
13 is right over here in the ash pond.

14 This is all the work on Dike C.
15 The new skimmer wall in. Something kind
16 of interesting. There was an old little
17 bridge here, causeway bridge that went
18 over to TVA lands here in the area. We
19 called it a peninsula. Once we put this
20 buttress in, it stuck out so far into that
21 intake channel -- this is the -- TVA uses
22 -- they pull water out of this for use at
23 the plant -- it narrowed that channel up
24 enough that the water was really -- we
25 thought the water would really be rushing

1 through there real fast. So the plant
2 people decided they didn't need this
3 bridge any more, so we tore that bridge
4 out to keep that opening a little wider to
5 reduce the velocities in there. That's
6 the main reason we took that down.

7 Just some before and after pictures
8 of the north embayment. These were taken
9 in October. You can see that, you know,
10 the upper third of this water diversion
11 dam that we put in had filled up with
12 spring water coming from the Old Gupton
13 wetland area. You can see lots of brown
14 dirt. You know, brown dirt for me is good
15 to see. Brown dirt means that's ash free.

16 I guess I failed to mention, but
17 there was a bunch of confirmation samples
18 out here. We laid out a grid. Once the
19 civil projects crew thought they were
20 getting real close to meeting the ash free
21 goals that we've set on the confirmation
22 criteria, we actually -- this is all being
23 based on visual, we're looking at this
24 stuff through microscopes. There was a
25 bunch of samples taken and eight

1 concurrence packages prepared to
2 demonstrate that we have cleaned that up
3 to pre-spill bathymetry.

4 I think this is the last slide and
5 then we'll take some questions. This is
6 the east embayment. Of course, the east
7 embayment was cleaned up under the Phase 1
8 work and it's clean really I think since
9 July of 2010. That looks really good.
10 I'm told by the anglers in the area that
11 fishing in here is really darn good right
12 now.

13 So I think with that, that's the
14 last slide, isn't it, Mike? Thank you. I
15 kind of went through those real fast and I
16 talk fast. If there's any questions and
17 if the CAG wants to say anything, we're
18 happy to.

19 JONI MORGAN: Hi. I think
20 everybody knows who I am pretty much. I'm
21 Joni Morgan. I'm the chair of the CAG,
22 which is the Community Advisory Group. I
23 just wanted to remind people that the
24 Community Advisory Group is an all
25 volunteer group of civilians just like

1 anybody who lives out there in the
2 community. We don't work for any of this
3 alphabet soup of groups that we have
4 helping us out on this project. But we're
5 fortunate to be allowed to work with them
6 and we are representing to the best of our
7 ability the community and trying to help
8 make sure that the cleanup is done to
9 reflect the community's needs and wishes
10 and safety.

11 So I do have a handout over here
12 with some of these websites on it. If you
13 would like something to take home so that
14 you can go check it out without having to
15 remember all of those little letters,
16 you're welcome to come over and visit our
17 table. And if you would like, I do send
18 out information as I get it. So if you
19 would like to be on our mailing list, you
20 can add your name. But I thank you all
21 for coming, whether you came as a civilian
22 or part of the alphabet soup group. We
23 need all eyes and ears on this project to
24 make sure that it works out for
25 everybody's best interests. Thank you.

1 KATIE KLINE: Does anybody have
2 questions? Anyone? Well, if not, we'll
3 be available around the room and you're
4 welcome to come by and ask individual
5 questions of folks. We have Barbara Scott
6 with TDEC back here. Barbara, raise your
7 hand. Sorry. I meant to do that earlier.
8 Brad Parman with the Tennessee Department
9 of Health is here. So we have lots of
10 folks here that can answer any questions
11 that you have. So ask away.

12 (Meeting concluded.)
13
14
15
16
17
18
19
20
21
22
23
24
25

REPORTER'S CERTIFICATE

STATE OF TENNESSEE:
COUNTY OF HAMILTON:

I, Tracy A. Beamon, Certified Court Reporter and Notary Public, do hereby certify that I reported in machine shorthand the December 8, 2011 Meeting in the above-styled cause; that the foregoing pages, numbered from 1 to 35, inclusive, were typed under my personal supervision and constitute a true record of said proceedings.

I further certify that I am not an attorney or counsel of any of the parties, nor a relative or employee of any attorney of counsel connected with the action, nor financially interested in the outcome of the action.

Witness my hand in the City of Chattanooga, County of Hamilton, State of Tennessee, this 5th day of January, 2012.

Tracy A. Beamon, CCR-1003
My Commission Expires on the
18th day of February, 2015.