

MARCH 2009

WEEK OF MARCH 2

TVA issues drawings for Swan Pond Road and Swan Pond Restoration Project.

TVA sends Corrective Action Plan to TDEC for approval.

TDEC approves TVA's Phase 1 Dredge Plan and Ash Processing Area Plan. TDEC, EPA, USFWS, TWRA, and TVA coordinate water monitoring efforts in anticipation of Phase 1 dredging operations.

About 90 acres are covered with Flexterra® growth media to help keep ash from becoming airborne.



Over 20,000 real-time air particulate monitoring samples collected to date.

WEEK OF MARCH 9

Recovery of road from dike to East Slough point is 70 percent complete.



WEEK OF MARCH 16

Ash Recovery Project is ready to begin dredging, pending final regulatory approval.

TVA begins dredging operations on Emory River.



WEEK OF MARCH 30

TVA completes Swan Pond Road engineering design.

9,600 cubic yards of ash removed from Emory River.

30,000 air samples collected to date.

APRIL 2009

WEEK OF APRIL 6

TVA purchases over 70 pieces of affected property to date.

About 17,600 cubic yards of ash removed from Emory River.

WEEK OF APRIL 13

Swan Pond Road recovery is completed and turned over to Roane County.



WEEK OF APRIL 20

Oak Ridge Associated Universities begins coordinating research on potential health effects of ash exposure.

MAY 2009

WEEK OF MAY 4

TVA begins tests of ash transportation by rail.



Extra equipment and staff support downstream river clean-up after "five-year flood"

WEEK OF MAY 11

EPA and TVA sign Administrative Order and Agreement on Consent to divide work at Kingston into time-critical, non-time-critical, and remedial actions under the Comprehensive Environmental Response, Compensation and Liability Act (CERCLA).

WEEK OF MAY 18

Two additional rail spurs built to facilitate moving ash off-site.



3,000 cubic yards of ash removed from ash stilling pond.

