KINGSTON ASH RECOVERY PROJECT
DIKE C WEEKLY REPORT
June 6-12, 2011

DIKE REINFORCEMENT

- The temporary siphons were put into operation and have been able to draw down the Stilling Pond and maintain the target elevation of 754 feet.
- The existing diffuser pipes were removed and are currently being staged on the peninsula side of the Intake Channel.
- Civil Projects began constructing the buttress in the Skimmer Wall peninsula area.
- Buttress construction remains at 4,761 feet completed and is 90% complete.

Prepared by:	Issue (Date/Time)
Mary McDermott	06/13/2011 4:01:44 PM